

APPENDIX B
DAILY FIELD LOGS

REMOVAL ACTION REPORT

**ROBERTO CLEMENTE TOWN PARK
400 BROADWAY
BRENTWOOD, NY 11717**

SEPTEMBER 21, 2015

Enviroscience Consultants, Inc
2150 Smithtown Avenue, Ronkonkoma, NY 11779

Daily Project Log

Date: 6/1/2015

Contractor: Gramercy Group, Inc.

Project: Roberto Clemente Park 400 Broadway, Brentwood, NY, Soil Removal Project

Enviroscience Representative on Job: Robert Cardona

Weather: Light Rain / Cloudy

Ground Conditions: Wet

No. Contractor's Personnel by Job Categories

No. Enviroscience Personnel by Job Categories

Robert Kaires, Project Engineer

Robert Cardona, Inspector

Mike Scharft, Driver

Charlie Ruhpelt, Driver

Jim Giorgi, Driver

Official Visitors to Job Site

Inez Birbiglia, Deputy Parks Commissioner

Equipment on Job

No. Units

Working

Roll off container

1

☒ Yes ☐ No

Flatbed trailer

1

☒ Yes ☐ No

☐ Yes ☐ No

☐ Yes ☐ No

☐ Yes ☐ No

Materials Delivered

Materials Removed

Truck # Weight

Destination

Injury Log

Employee Name

Type of Injury

Sent for Medical Attention

☐ Yes ☐ No

☐ Yes ☐ No

Community Air Monitoring Program (CAMP) Log

CAMP Station

Alarm Time

Corrective Action

Comments

Day 1: Mobilization activities begin.

Total

Prepared By: Robert Cardona

Enviroscience Consultants, Inc
2150 Smithtown Avenue, Ronkonkoma, NY 11779

Daily Project Log

Date: 6/2/2015

Contractor: Gramercy Group, Inc.

Project: Roberto Clemente Park 400 Broadway, Brentwood, NY, Soil Removal Project

Enviroscience Representative on Job: Robert Cardona

Weather: Light Rain / Cloudy

Ground Conditions: Wet

No. Contractor's Personnel by Job Categories

No. Enviroscience Personnel by Job Categories

Joe Cianciulli, Project Executive

Robert Cardona, Inspector

Perry Barbaro, Supervisor

Glenn Neuschwender, Principal

Robert Kaires, Project Site Manager

Richard Peterson, Chief Estimator

Jim Gfiorgi, Driver

Julio Salguero, Driver

Mike Pirl, Driver

Official Visitors to Job Site

Eric Hofmeister, Commissioner, Dept. of Env. Control

Equipment on Job

No. Units

Working

Water tank truck

1

☒ Yes ☐ No

Container trailer

1

☒ Yes ☐ No

☒ Yes ☐ No

☐ Yes ☐ No

☐ Yes ☐ No

Materials Delivered

Materials Removed

Truck # **Weight**

Destination

Injury Log

Employee Name

Type of Injury

Sent for Medical Attention

☐ Yes ☐ No

☐ Yes ☐ No

Community Air Monitoring Program (CAMP) Log

CAMP Station

Alarm Time

Corrective Action

Comments

Day 2: Mobilization activities continue.

Total

Prepared By: Robert Cardona

Daily Project Log

Prepared By: Robert Cardona

Date: 6/4/2015

Prepared By: Robert Cardona

Daily Project Log

Prepared By: Robert Cardona

Prepared By: Robert Cardona

Date: 6/8/2015

Prepared By: Robert Cardona

Date: 6/8/2015

Prepared By: Robert Cardona

Date: 6/9/2015

Prepared By: Robert Cardona

Daily Project Log

Prepared By: Robert Cardona

Date: 6/10/2015

Prepared By: Robert Cardona

Date: 6/10/2015

Prepared By: Robert Cardona

Daily Project Log

Prepared By: Robert Cardona

Date: 6/11/2015

Prepared By: Robert Cardona

Prepared By: Robert Cardona

Daily Project Log

Prepared By: Robert Cardona

Date: 6/15/2015

Prepared By: Robert Cardona

Daily Project Log

Daily Project Log

Page 1 of 2

Date: 6/16/2015

Prepared By: _____

Date: 6/17/2015

Prepared By: Robert Cardona

Daily Project Log

Prepared By: Robert Cardona

Daily Project Log

Prepared By: Robert Cardona

Date: 6/18/2015

Prepared By: Robert Cardona

Date: 6/19/2015

Prepared By: _____

Date: 6/19/2015

Prepared By: _____

Date: 6/22/2015

Prepared By: Robert Cardona

Date: 6/23/2015

Prepared By: Robert Cardona

Date: 6/24/2015

Prepared By: Robert Cardona

Daily Project Log

Prepared By: Robert Cardona

Daily Project Log

Gross removal activities continue.
DEC personnel on site for field inspection.
Material removed: 49 Loads = 1545.12 Tons.
Truck Route: A
Page 1 of 2

Daily Project Log

Prepared By: Robert Cardona

Daily Project Log

Prepared By: _____

Daily Project Log

Total

Daily Project Log

Prepared By:

Date: 6/29/2015

Albert Cardona

Albert Cardona

Albert Cardona

Prepared By: Robert Cardona

Daily Project Log

Prepared By: Robert Cardona

Page 1 of 2

Daily Project Log

By: Robert Cardona

Daily Project Log

Prepared By: Robert Cardona

Daily Project Log

Prepared By: Robert Cardona

Daily Project Log

ert Cardona

Daily Project Log

Date: 7/6/2015

Prepared By: Robert Cardona

Daily Project Log

Date: 7/7/2015

Prepared By: Robert Cardona

Daily Project Log

Daily Project Log

Prepared By: Robert Cardona

Date: 7/8/2015

Prepared By: Robert Cardona

Daily Project Log

Prepared By: Robert Cardona

Daily Project Log

Prepared By: Robert Cardona

Daily Project Log

Prepared By: Robert Cardona

Daily Project Log

Prepared By: Robert Cardona

Daily Project Log

Prepared By: Robert Cardona

Daily Project Log

Date: 7/14/2015

Contractor: Gramercy Group, Inc.

Project: Roberto Clemente Park 400 Broadway, Brentwood, NY, Soil Removal Project

Enviroscience Representative on Job:	Robert Cardona
---	----------------

Weather:	Intermittent clouds
-----------------	---------------------

Ground Conditions: Wet

No. Contractor's Personnel by Job Categories

No. Envirosience Personnel by Job Categories

Danny Leon Peralta, Asbestos Handler
Timothy Keher, Laborer
Alton Youngs, Laborer
Jim Rivera, Impact Environmental
Perry Barbaro, Supervisor
Mariuxi Tello, Asbestos Handler
Elmer Grijalva, Driver

Official Visitors to Job Site

<u>Equipment on Job</u>	<u>No. Units</u>	<u>Working</u>
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No

<u>Materials Delivered</u>	

Materials Removed

Injury Log

<u>Truck #</u>	<u>Weight</u>	<u>Destination</u>
----------------	---------------	--------------------

<u>Employee Name</u>	<u>Type of Injury</u>
----------------------	-----------------------

**Sent for Medical
Attention**

[illegible]

		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No

Community Air Monitoring Program (CAMP) Log

<u>CAMP Station</u>	<u>Alarm Time</u>	<u>Corrective Action</u>
---------------------	-------------------	--------------------------

Comments

DEC personnel on site for field inspection.

Page 2 of 2

Total	
--------------	--

Prepared By: Robert Cardona

Date: 7/15/2015

Prepared By: Robert Cardona

Enviroscience Consultants, Inc
2150 Smithtown Avenue, Ronkonkoma, NY 11779

Daily Project Log

Date: 7/17/2015

Contractor: Gramercy Group, Inc.

Project: Roberto Clemente Park 400 Broadway, Brentwood, NY, Soil Removal Project

Enviroscience Representative on Job: Robert Cardona

Weather: Sunny

Ground Conditions: Wet

No. Contractor's Personnel by Job Categories

No. Enviroscience Personnel by Job Categories

Robert Kaires, Project Site Manager
Perry Barbaro, Supervisor
Alex Garcia, Asbestos Supervisor
Anthony Mazza, Asbestos Handler
Timothy Keher, Laborer
Elmer Grijalva, Driver
Michael Munch, Asbestos Handler
Pedro Yarleque, Asbestos Handler
Fanny Sichique, Asbestos Handler
Mariuxi Tello, Asbestos Handler

Robert Cardona, Site Superintendent
Jonathan Barone, Inspector
Christopher Ortiz, Environmental Scientist
Glenn Neuschwender, Principal

Official Visitors to Job Site

Eric Hofmeister, Commissioner, Dept. of Env. Control
Inez Birbiglia, Deputy Parks Commissioner
Nick Romero, DEC

Equipment on Job	No. Units	Working
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No

Materials Delivered

Materials Removed

Truck #	Weight	Destination
880	21.74	Former NJ Zinc-West Plant
997	19.95	Former NJ Zinc-West Plant
593	21.40	Former NJ Zinc-West Plant
200	22.30	Former NJ Zinc-West Plant
423	24.10	Former NJ Zinc-West Plant
163	26.88	Former NJ Zinc-West Plant
879	25.91	Former NJ Zinc-West Plant
883	26.45	Former NJ Zinc-West Plant
878	27.07	Former NJ Zinc-West Plant
164	26.92	Former NJ Zinc-West Plant
873	27.81	Former NJ Zinc-West Plant
872	28.38	Former NJ Zinc-West Plant
870	26.98	Former NJ Zinc-West Plant
345	25.58	Former NJ Zinc-West Plant
610	26.22	Former NJ Zinc-West Plant
121	26.25	Former NJ Zinc-West Plant
307	25.96	Former NJ Zinc-West Plant
579	25.62	Former NJ Zinc-West Plant
886	26.21	Former NJ Zinc-West Plant
592	26.94	Former NJ Zinc-West Plant
Total	508.67	

Injury Log

Employee Name	Type of Injury	Sent for Medical Attention
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No

Community Air Monitoring Program (CAMP) Log

CAMP Station	Alarm Time	Corrective Action

Comments

Gross removal activities continue on soccer field for Blydenburgh and off island material.

Blydenburgh Landfill
Material removed: Loads 6 = 216.31 Tons.

Former NJ Zinc-West Plant Landfill
Material removed: 21 Loads = 533.75 Tons.

Truck Route: A

Page 1 of 2

Prepared By: Robert Cardona

Daily Project Log

Prepared By: Robert Cardona

Enviroscience Consultants, Inc
2150 Smithtown Avenue, Ronkonkoma, NY 11779

Daily Project Log

Date: 7/20/2015

Contractor: Gramercy Group, Inc.

Project: Roberto Clemente Park 400 Broadway, Brentwood, NY, Soil Removal Project

Enviroscience Representative on Job: Robert Cardona

Weather: Cloudy

Ground Conditions: Wet

No. Contractor's Personnel by Job Categories

No. Enviroscience Personnel by Job Categories

Robert Kaires, Project Site Manager
Alex Garcia, Asbestos Supervisor
Michael Munch, Asbestos Handler
Mariuxi Tello, Asbestos Handler
Timothy Keher, Laborer
Fanny Sichique, Asbestos Handler
Pedro Yarleque, Asbestos Handler
Fabian Lemos, Asbestos Handler
Frank Macay, Asbestos Handler
Anthony Mazza, Asbestos Handler

Robert Cardona, Site Superintendent
Jonathan Barone, Inspector
Christopher Ortiz, Environmental Scientist
Glenn Neuschwender, Principal

Official Visitors to Job Site

Inez Birbiglia, Deputy Parks Commissioner

Equipment on Job	No. Units	Working
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No

Materials Delivered

Materials Removed

Truck #	Weight	Destination
886	26.49	Former NJ Zinc-West Plant
877	25.24	Former NJ Zinc-West Plant
593	25.88	Former NJ Zinc-West Plant
997	26.59	Former NJ Zinc-West Plant
423	25.89	Former NJ Zinc-West Plant
873	26.35	Former NJ Zinc-West Plant
163	26.65	Former NJ Zinc-West Plant
200	25.52	Former NJ Zinc-West Plant
872	25.15	Former NJ Zinc-West Plant
592	24.95	Former NJ Zinc-West Plant
882	24.80	Former NJ Zinc-West Plant
883	25.11	Former NJ Zinc-West Plant
870	26.12	Former NJ Zinc-West Plant
878	25.34	Former NJ Zinc-West Plant
610	24.20	Former NJ Zinc-West Plant
668	24.13	Former NJ Zinc-West Plant
121	26.75	Former NJ Zinc-West Plant
124	25.23	Former NJ Zinc-West Plant
345	25.12	Former NJ Zinc-West Plant
307	24.93	Former NJ Zinc-West Plant
Total	510.44	

Injury Log

Employee Name	Type of Injury	Sent for Medical Attention
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No

Community Air Monitoring Program (CAMP) Log

CAMP Station	Alarm Time	Corrective Action

Comments

Gross removal activities continue on soccer field for Blydenburgh and off island material.

Blydenburgh Landfill
Material removed: Loads 6 = 228.54 Tons.

Former NJ Zinc-West Plant Landfill
Material removed: 25 Loads = 637.97 Tons.

Truck Route: B

Page 1 of 2

Prepared By: Robert Cardona

Date: 7/20/2015

Prepared By: Robert Cardona

Enviroscience Consultants, Inc
2150 Smithtown Avenue, Ronkonkoma, NY 11779

Daily Project Log

Date: 7/21/2015

Contractor: Gramercy Group, Inc.

Project: Roberto Clemente Park 400 Broadway, Brentwood, NY, Soil Removal Project

Enviroscience Representative on Job: Robert Cardona

Weather: Sunny

Ground Conditions: Wet

No. Contractor's Personnel by Job Categories

Robert Kaires, Project Site Manager
Alex Garcia, Asbestos Supervisor
Anthony Mazza, Asbestos Handler
Timothy Keher, Laborer
Michael Munch, Asbestos Handler
Mariuxi Tello, Asbestos Handler
Pedro Yarleque, Asbestos Handler
Fabian Lemos, Asbestos Handler
Fanny Sichique, Asbestos Handler
Frank Macay, Asbestos Handler

No. Enviroscience Personnel by Job Categories

Robert Cardona, Site Superintendent
Jonathan Barone, Inspector
Kathryn Loddengaard, Environmental Scientist
Greg Menegio, Senior Environmental Scientist

Official Visitors to Job Site

Inez Birbiglia, Deputy Parks Commissioner
Nick Romero, DEC

<u>Equipment on Job</u>	<u>No. Units</u>	<u>Working</u>
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No

<u>Materials Delivered</u>

Materials Removed

<u>Truck #</u>	<u>Weight</u>	<u>Destination</u>
593	28.00	Former NJ Zinc-West Plant
997	26.10	Former NJ Zinc-West Plant
880	24.70	Former NJ Zinc-West Plant
423	26.36	Former NJ Zinc-West Plant
882	25.75	Former NJ Zinc-West Plant
163	27.53	Former NJ Zinc-West Plant
200	25.83	Former NJ Zinc-West Plant
883	24.83	Former NJ Zinc-West Plant
879	24.96	Former NJ Zinc-West Plant
886	24.48	Former NJ Zinc-West Plant
878	26.00	Former NJ Zinc-West Plant
870	25.08	Former NJ Zinc-West Plant
873	27.40	Former NJ Zinc-West Plant
877	23.75	Former NJ Zinc-West Plant
124	23.47	Former NJ Zinc-West Plant
668	24.84	Former NJ Zinc-West Plant
395	24.18	Former NJ Zinc-West Plant
611	24.74	Former NJ Zinc-West Plant
Total	458	

Injury Log

<u>Employee Name</u>	<u>Type of Injury</u>	<u>Sent for Medical Attention</u>
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No

Community Air Monitoring Program (CAMP) Log

<u>CAMP Station</u>	<u>Alarm Time</u>	<u>Corrective Action</u>

Comments

Gross removal activities continue on soccer field for off island material.

Former NJ Zinc-West Plant Landfill
Material removed: 18 Loads = 458 Tons.

Truck Route: C

Page 1 of 2

Prepared By: Robert Cardona

Daily Project Log

Prepared By: Robert Cardona

Enviroscience Consultants, Inc
2150 Smithtown Avenue, Ronkonkoma, NY 11779

Daily Project Log

Date: 7/22/2015

Contractor: Gramercy Group, Inc.

Project: Roberto Clemente Park 400 Broadway, Brentwood, NY, Soil Removal Project

Enviroscience Representative on Job: Robert Cardona

Weather: Sunny

Ground Conditions: Wet

No. Contractor's Personnel by Job Categories

Robert Kaires, Project Site Manager
Alex Garcia, Asbestos Supervisor
Jim Gfiorgi, Driver
Anthony Mazza, Asbestos Handler
Timothy Keher, Laborer
Michael Munch, Asbestos Handler
Mariuxi Tello, Asbestos Handler
Debra Donnelly, Laborer
Pedro Yarleque, Asbestos Handler
Fanny Sichique, Asbestos Handler

No. Enviroscience Personnel by Job Categories

Robert Cardona, Site Superintendent
Kathryn Loddengaard, Environmental Scientist
Jonathan Barone, Inspector
Glenn Neuschwender, Principal

Official Visitors to Job Site

Equipment on Job No. Units Working

		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No

Materials Delivered

Materials Removed

Truck #	Weight	Destination
997	27.47	Former NJ Zinc-West Plant
423	27.69	Former NJ Zinc-West Plant
593	25.25	Former NJ Zinc-West Plant
882	26.32	Former NJ Zinc-West Plant
592	25.06	Former NJ Zinc-West Plant
883	25.66	Former NJ Zinc-West Plant
164	24.82	Former NJ Zinc-West Plant
878	24.16	Former NJ Zinc-West Plant
880	22.68	Former NJ Zinc-West Plant
886	23.59	Former NJ Zinc-West Plant
873	26.35	Former NJ Zinc-West Plant
879	24.06	Former NJ Zinc-West Plant
610	22.38	Former NJ Zinc-West Plant
395	24.89	Former NJ Zinc-West Plant
877	26.17	Former NJ Zinc-West Plant
121	25.04	Former NJ Zinc-West Plant
153	24.31	Former NJ Zinc-West Plant

Total 425.9

Injury Log

Employee Name	Type of Injury	Sent for Medical Attention
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No

Community Air Monitoring Program (CAMP) Log

CAMP Station	Alarm Time	Corrective Action

Comments

Gross removal activities continue on soccer field for Blydenburgh and off island material.

Blydenburgh Landfill
Material removed: Loads 18 = 649.51 Tons.

Former NJ Zinc-West Plant Landfill
Material removed: 17 Loads = 425.90 Tons.

Truck Route: A

Page 1 of 2

Prepared By: Robert Cardona

Daily Project Log

Prepared By: Robert Cardona

Enviroscience Consultants, Inc
2150 Smithtown Avenue, Ronkonkoma, NY 11779

Daily Project Log

Date: 7/23/2015

Contractor: Gramercy Group, Inc.

Project: Roberto Clemente Park 400 Broadway, Brentwood, NY, Soil Removal Project

Enviroscience Representative on Job: Robert Cardona

Weather: Sunny

Ground Conditions: Wet

No. Contractor's Personnel by Job Categories

Robert Kaires, Project Site Manager
Alex Garcia, Asbestos Supervisor
Michael Munch, Asbestos Handler
Mariuxi Tello, Asbestos Handler
Debra Donnelly, Laborer
Pedro Yarleque, Asbestos Handler
Fanny Sichique, Asbestos Handler
Fabian Lemos, Asbestos Handler
Frank Macay, Asbestos Handler
Timothy Keher, Laborer

No. Enviroscience Personnel by Job Categories

Robert Cardona, Site Superintendent
Jonathan Barone, Inspector
Christopher Ortiz, Environmental Scientist

Official Visitors to Job Site

Nick Romero, DEC

<u>Equipment on Job</u>	<u>No. Units</u>	<u>Working</u>
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No

Materials Delivered

Materials Removed

<u>Truck #</u>	<u>Weight</u>	<u>Destination</u>
593	22.24	Former NJ Zinc-West Plant
997	24.70	Former NJ Zinc-West Plant
423	26.74	Former NJ Zinc-West Plant
164	26.88	Former NJ Zinc-West Plant
882	27.35	Former NJ Zinc-West Plant
883	26.64	Former NJ Zinc-West Plant
880	26.47	Former NJ Zinc-West Plant
879	24.72	Former NJ Zinc-West Plant
592	25.45	Former NJ Zinc-West Plant
886	27.26	Former NJ Zinc-West Plant
878	27.31	Former NJ Zinc-West Plant
873	27.00	Former NJ Zinc-West Plant
307	24.31	Former NJ Zinc-West Plant
579	23.41	Former NJ Zinc-West Plant
877	26.69	Former NJ Zinc-West Plant
487	24.80	Former NJ Zinc-West Plant
124	27.84	Former NJ Zinc-West Plant
668	26.71	Former NJ Zinc-West Plant
121	25.39	Former NJ Zinc-West Plant
611	26.83	Former NJ Zinc-West Plant
Total	518.74	

Injury Log

<u>Employee Name</u>	<u>Type of Injury</u>	<u>Sent for Medical Attention</u>
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No

Community Air Monitoring Program (CAMP) Log

<u>CAMP Station</u>	<u>Alarm Time</u>	<u>Corrective Action</u>

Comments

Gross removal activities continue on soccer field for Blydenburgh and off island material.

Blydenburgh Landfill
Material removed: Loads 16 = 662.31 Tons.

Former NJ Zinc-West Plant Landfill
Material removed: 24 Loads = 622.69 Tons.

Truck Route: B

Page 1 of 2

Prepared By: Robert Cardona

Daily Project Log

Date: 7/23/2015

Project: Roberto Clemente Park 400 Broadway, Brentwood, NY, Soil Removal Project

Enviroscience Representative on Job: Robert Cardona

Weather: Sunny

Ground Conditions: Wet

No. Contractor's Personnel by Job Categories

No. Envirosience Personnel by Job Categories

Anthony Mazza, Asbestos Handler

[illegible]

Official Visitors to Job Site

Equipment on Job

No. Units

Working

		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No

Materials Delivered

Materials Removed

Truck #	Weight
1	1000
2	1000
3	1000
4	1000
5	1000
6	1000
7	1000
8	1000
9	1000
10	1000
11	1000
12	1000
13	1000
14	1000
15	1000
16	1000
17	1000
18	1000
19	1000
20	1000
21	1000
22	1000
23	1000
24	1000
25	1000
26	1000
27	1000
28	1000
29	1000
30	1000
31	1000
32	1000
33	1000
34	1000
35	1000
36	1000
37	1000
38	1000
39	1000
40	1000
41	1000
42	1000
43	1000
44	1000
45	1000
46	1000
47	1000
48	1000
49	1000
50	1000
51	1000
52	1000
53	1000
54	1000
55	1000
56	1000
57	1000
58	1000
59	1000
60	1000
61	1000
62	1000
63	1000
64	1000
65	1000
66	1000
67	1000
68	1000
69	1000
70	1000
71	1000
72	1000
73	1000
74	1000
75	1000
76	1000
77	1000
78	1000
79	1000
80	1000
81	1000
82	1000
83	1000
84	1000
85	1000
86	1000
87	1000
88	1000
89	1000
90	1000
91	1000
92	1000
93	1000
94	1000
95	1000
96	1000
97	1000
98	1000
99	1000
100	1000

Destination

[illegible]

Total	103.95
--------------	---------------

Injury Log

Employee Name

Type of Injury

**Sent for Medical
Attention**

		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No

Community Air Monitoring Program (CAMP) Log

CAMP Station

Alarm Time

Corrective Action

Comments

DEC personnel on site for field inspection.

Page 2 of 2

Prepared By: Robert Cardona

Enviroscience Consultants, Inc
2150 Smithtown Avenue, Ronkonkoma, NY 11779

Daily Project Log

Date: 7/24/2015

Contractor: Gramercy Group, Inc.

Project: Roberto Clemente Park 400 Broadway, Brentwood, NY, Soil Removal Project

Enviroscience Representative on Job: Robert Cardona

Weather: Partly Sunny

Ground Conditions: Wet

No. Contractor's Personnel by Job Categories

Robert Kaires, Project Site Manager
Alex Garcia, Asbestos Supervisor
Michael Munch, Asbestos Handler
Debra Donnelly, Laborer
Mariuxi Tello, Asbestos Handler
Fanny Sichique, Asbestos Handler
Frank Macay, Asbestos Handler
Fabian Lemos, Asbestos Handler
Pedro Yarleque, Asbestos Handler
Anthony Mazza, Asbestos Handler

No. Enviroscience Personnel by Job Categories

Robert Cardona, Site Superintendent
Jonathan Barone, Inspector
Christopher Ortiz, Environmental Scientist

Official Visitors to Job Site

Inez Birbiglia, Deputy Parks Commissioner

<u>Equipment on Job</u>	<u>No. Units</u>	<u>Working</u>
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No

Materials Delivered

Materials Removed

<u>Truck #</u>	<u>Weight</u>	<u>Destination</u>
610	22.73	Former NJ Zinc-West Plant
319	25.00	Former NJ Zinc-West Plant
395	25.10	Former NJ Zinc-West Plant
611	23.34	Former NJ Zinc-West Plant
907	23.07	Former NJ Zinc-West Plant
579	24.68	Former NJ Zinc-West Plant
121	24.49	Former NJ Zinc-West Plant
166	24.90	Former NJ Zinc-West Plant
668	25.06	Former NJ Zinc-West Plant
345	25.31	Former NJ Zinc-West Plant
487	23.36	Former NJ Zinc-West Plant
124	25.69	Former NJ Zinc-West Plant
307	27.79	Former NJ Zinc-West Plant
873	25.58	Former NJ Zinc-West Plant
997	26.98	Former NJ Zinc-West Plant
423	24.79	Former NJ Zinc-West Plant
593	27.03	Former NJ Zinc-West Plant
915	23.87	Former NJ Zinc-West Plant
164	27.76	Former NJ Zinc-West Plant
886	26.94	Former NJ Zinc-West Plant
Total	503.47	

Injury Log

<u>Employee Name</u>	<u>Type of Injury</u>	<u>Sent for Medical Attention</u>
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No

Community Air Monitoring Program (CAMP) Log

<u>CAMP Station</u>	<u>Alarm Time</u>	<u>Corrective Action</u>

Comments

Gross removal activities continue on soccer field for Blydenburgh and off island material.

Blydenburgh Landfill
Material removed: 6 Loads = 235.08 Tons.

Former NJ Zinc-West Plant Landfill
Material removed: 28 Loads = 711.50 Tons.

Truck Route: C

Page 1 of 2

Prepared By: Robert Cardona

Daily Project Log

Date: 7/24/2015

Project: Roberto Clemente Park 400 Broadway, Brentwood, NY, Soil Removal Project

Enviroscience Representative on Job: Robert Cardona

Weather:

Partly Sunny

Ground Conditions: Wet

No. Contractor's Personnel by Job Categories

No. Envirosience Personnel by Job Categories

Elmer Grijalva, Driver

Joseph Grieci, Project Manager

Perry Barbaro, Supervisor

John Giarrusso, VP of Operations

Official Visitors to Job Site

Equipment on Job

No. Units

Working

Materials Delivered

☐ Yes ☐ No

☐ Yes ☐ No

☐ Yes ☐ No

☐ Yes ☐ No

☐ Yes ☐ No

Materials Removed

Truck #	Weight
1	1000
2	1000
3	1000
4	1000
5	1000
6	1000
7	1000
8	1000
9	1000
10	1000
11	1000
12	1000
13	1000
14	1000
15	1000
16	1000
17	1000
18	1000
19	1000
20	1000
21	1000
22	1000
23	1000
24	1000
25	1000
26	1000
27	1000
28	1000
29	1000
30	1000
31	1000
32	1000
33	1000
34	1000
35	1000
36	1000
37	1000
38	1000
39	1000
40	1000
41	1000
42	1000
43	1000
44	1000
45	1000
46	1000
47	1000
48	1000
49	1000
50	1000
51	1000
52	1000
53	1000
54	1000
55	1000
56	1000
57	1000
58	1000
59	1000
60	1000
61	1000
62	1000
63	1000
64	1000
65	1000
66	1000
67	1000
68	1000
69	1000
70	1000
71	1000
72	1000
73	1000
74	1000
75	1000
76	1000
77	1000
78	1000
79	1000
80	1000
81	1000
82	1000
83	1000
84	1000
85	1000
86	1000
87	1000
88	1000
89	1000
90	1000
91	1000
92	1000
93	1000
94	1000
95	1000
96	1000
97	1000
98	1000
99	1000
100	1000

Destination

Injury Log

Employee Name

Type of Injury

**Sent for Medical
Attention**

☐ Yes ☐ No

☐ Yes ☐ No

Community Air Monitoring Program (CAMP) Log

CAMP

Alarm Time

Corrective Action

Comments

Page 2 of 2

Total	208.03
--------------	---------------

Prepared By: Robert Cardona

Enviroscience Consultants, Inc
2150 Smithtown Avenue, Ronkonkoma, NY 11779

Daily Project Log

Date: 7/27/2015

Contractor: Gramercy Group, Inc.

Project: Roberto Clemente Park 400 Broadway, Brentwood, NY, Soil Removal Project

Enviroscience Representative on Job: Robert Cardona

Weather: Cloudy

Ground Conditions: Wet

No. Contractor's Personnel by Job Categories

No. Enviroscience Personnel by Job Categories

Robert Kaires, Project Site Manager
Alex Garcia, Asbestos Supervisor
Pedro Yarleque, Asbestos Handler
Mariuxi Tello, Asbestos Handler
Fanny Sichique, Asbestos Handler
Anthony Mazza, Asbestos Handler
Michael Munch, Asbestos Handler
Fabian Lemos, Asbestos Handler
Frank Macay, Asbestos Handler
Debra Donnelly, Laborer

Robert Cardona, Site Superintendent
Jonathan Barone, Inspector
Christopher Ortiz, Environmental Scientist
Glenn Neuschwender, Principal

Official Visitors to Job Site

Inez Birbiglia, Deputy Parks Commissioner
Eric Hofmeister, Commissioner, Dept. of Env. Control
Manoara Begum, DEC
Nick Romero, DEC

Equipment on Job	No. Units	Working
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No

Materials Delivered

Materials Removed

Truck #	Weight	Destination
593	25.36	Former NJ Zinc-West Plant
423	27.26	Former NJ Zinc-West Plant
200	25.34	Former NJ Zinc-West Plant
997	25.16	Former NJ Zinc-West Plant
163	23.65	Former NJ Zinc-West Plant
907	27.69	Former NJ Zinc-West Plant
166	25.47	Former NJ Zinc-West Plant
877	23.36	Former NJ Zinc-West Plant
592	22.04	Former NJ Zinc-West Plant
883	23.50	Former NJ Zinc-West Plant
164	24.17	Former NJ Zinc-West Plant
882	24.75	Former NJ Zinc-West Plant
886	24.03	Former NJ Zinc-West Plant
440	26.08	Former NJ Zinc-West Plant
431	26.89	Former NJ Zinc-West Plant
651	27.57	Former NJ Zinc-West Plant
915	24.72	Former NJ Zinc-West Plant
880	25.44	Former NJ Zinc-West Plant
121	23.23	Former NJ Zinc-West Plant
395	25.19	Former NJ Zinc-West Plant
Total	500.9	

Injury Log

Employee Name	Type of Injury	Sent for Medical Attention
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No

Community Air Monitoring Program (CAMP) Log

CAMP Station	Alarm Time	Corrective Action

Comments

Gross removal activities continue on soccer field for off island material.

Former NJ Zinc-West Plant Landfill
Material removed: 25 Loads = 624.70 Tons.

Truck Route: A

DEC personnel on site for field inspection.

Page 1 of 2

Prepared By: Robert Cardona

Daily Project Log

Prepared By: Robert Cardona

Enviroscience Consultants, Inc
2150 Smithtown Avenue, Ronkonkoma, NY 11779

Daily Project Log

Date: 7/28/2015

Contractor: Gramercy Group, Inc.

Project: Roberto Clemente Park 400 Broadway, Brentwood, NY, Soil Removal Project

Enviroscience Representative on Job: Robert Cardona

Weather: Partly Sunny

Ground Conditions: Wet

No. Contractor's Personnel by Job Categories

Robert Kaires, Project Site Manager
Alex Garcia, Asbestos Supervisor
Anthony Mazza, Asbestos Handler
Mariuxi Tello, Asbestos Handler
Michael Munch, Asbestos Handler
Debra Donnelly, Laborer
Fanny Sichique, Asbestos Handler
Frank Macay, Asbestos Handler
Fabian Lemos, Asbestos Handler
Pedro Yarleque, Asbestos Handler

No. Enviroscience Personnel by Job Categories

Robert Cardona, Site Superintendent
Jonathan Barone, Inspector
Kathryn Loddengaard, Environmental Scientist
Glenn Neuschwender, Principal

Official Visitors to Job Site

Eric Hofmeister, Commissioner, Dept. of Env. Control
Nick Romero, DEC

Equipment on Job	No. Units	Working
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No

Materials Delivered

Materials Removed

Truck #	Weight	Destination
593	23.51	Former NJ Zinc-West Plant
200	23.69	Former NJ Zinc-West Plant
870	23.46	Former NJ Zinc-West Plant
163	26.34	Former NJ Zinc-West Plant
423	25.36	Former NJ Zinc-West Plant
877	24.35	Former NJ Zinc-West Plant
997	25.76	Former NJ Zinc-West Plant
882	24.61	Former NJ Zinc-West Plant
907	30.23	Former NJ Zinc-West Plant
166	30.64	Former NJ Zinc-West Plant
651	30.78	Former NJ Zinc-West Plant
915	27.65	Former NJ Zinc-West Plant
440	31.07	Former NJ Zinc-West Plant
431	29.64	Former NJ Zinc-West Plant
883	24.44	Former NJ Zinc-West Plant
880	26.62	Former NJ Zinc-West Plant
164	25.05	Former NJ Zinc-West Plant
592	26.23	Former NJ Zinc-West Plant
886	23.92	Former NJ Zinc-West Plant
878	25.76	Former NJ Zinc-West Plant
Total	529.11	

Injury Log

Employee Name	Type of Injury	Sent for Medical Attention
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No

Community Air Monitoring Program (CAMP) Log

CAMP Station	Alarm Time	Corrective Action

Comments

Gross removal activities continue on soccer field south side.

Former NJ Zinc-West Plant Landfill
Material removed: 32 Loads = 837.11 Tons.

Truck Route: B

DEC personnel on site for field inspection.

Page 1 of 2

Prepared By: Robert Cardona

Daily Project Log

Prepared By: Robert Cardona

Page 2 of 2

Enviroscience Consultants, Inc
2150 Smithtown Avenue, Ronkonkoma, NY 11779

Daily Project Log

Date: 7/29/2015

Contractor: Gramercy Group, Inc.

Project: Roberto Clemente Park 400 Broadway, Brentwood, NY, Soil Removal Project

Enviroscience Representative on Job: Robert Cardona

Weather: Sunny

Ground Conditions: Wet

No. Contractor's Personnel by Job Categories

Robert Kaires, Project Site Manager
Alex Garcia, Asbestos Supervisor
Pedro Yarleque, Asbestos Handler
Anthony Mazza, Asbestos Handler
Fabian Lemos, Asbestos Handler
Mariuxi Tello, Asbestos Handler
Fanny Sichique, Asbestos Handler
Michael Munch, Asbestos Handler
Debra Donnelly, Laborer
Timothy Keher, Laborer

No. Enviroscience Personnel by Job Categories

Robert Cardona, Site Superintendent
Jonathan Barone, Inspector
Christopher Ortiz, Environmental Scientist

Official Visitors to Job Site

Inez Birbiglia, Deputy Parks Commissioner
Manoara Begum, DEC
Eric Hofmeister, Commissioner, Dept. of Env. Control

Equipment on Job	No. Units	Working
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No

Materials Delivered

Materials Removed

Truck #	Weight	Destination
997	26.38	Former NJ Zinc-West Plant
163	26.28	Former NJ Zinc-West Plant
200	22.79	Former NJ Zinc-West Plant
423	23.40	Former NJ Zinc-West Plant
593	22.80	Former NJ Zinc-West Plant
907	31.27	Former NJ Zinc-West Plant
166	28.01	Former NJ Zinc-West Plant
870	24.74	Former NJ Zinc-West Plant
883	23.37	Former NJ Zinc-West Plant
164	23.41	Former NJ Zinc-West Plant
431	27.90	Former NJ Zinc-West Plant
440	29.10	Former NJ Zinc-West Plant
651	31.15	Former NJ Zinc-West Plant
915	27.08	Former NJ Zinc-West Plant
877	23.02	Former NJ Zinc-West Plant
880	24.39	Former NJ Zinc-West Plant
882	24.53	Former NJ Zinc-West Plant
592	25.12	Former NJ Zinc-West Plant
878	23.32	Former NJ Zinc-West Plant
873	25.20	Former NJ Zinc-West Plant
Total	513.26	

Injury Log

Employee Name	Type of Injury	Sent for Medical Attention
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No

Community Air Monitoring Program (CAMP) Log

CAMP Station	Alarm Time	Corrective Action

Comments

Gross removal activities continue on soccer field south side.

Former NJ Zinc-West Plant Landfill
Material removed: 28 Loads = 714.60 Tons.

Truck Route: C

DEC personnel on site for field inspection.

Page 1 of 2

Prepared By: Robert Cardona

Daily Project Log

Prepared By: Robert Cardona

Enviroscience Consultants, Inc
2150 Smithtown Avenue, Ronkonkoma, NY 11779

Daily Project Log

Date: 7/30/2015

Contractor: Gramercy Group, Inc.

Project: Roberto Clemente Park 400 Broadway, Brentwood, NY, Soil Removal Project

Enviroscience Representative on Job: Robert Cardona

Weather: Sunny

Ground Conditions: Wet

No. Contractor's Personnel by Job Categories

Robert Kaires, Project Site Manager
Alex Garcia, Asbestos Supervisor
Timothy Keher, Laborer
Debra Donnelly, Laborer
Anthony Mazza, Asbestos Handler
Pedro Yarleque, Asbestos Handler
Fanny Sichique, Asbestos Handler
Mariuxi Tello, Asbestos Handler
Michael Munch, Asbestos Handler
Fabian Lemos, Asbestos Handler

No. Enviroscience Personnel by Job Categories

Robert Cardona, Site Superintendent
Jonathan Barone, Inspector
Christopher Ortiz, Environmental Scientist

Official Visitors to Job Site

Eric Hofmeister, Commissioner, Dept. of Env. Control
Nick Romero, DEC

Equipment on Job	No. Units	Working
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No

Materials Delivered

Materials Removed

Truck #	Weight	Destination
200	27.72	Former NJ Zinc-West Plant
870	26.40	Former NJ Zinc-West Plant
163	23.75	Former NJ Zinc-West Plant
423	25.19	Former NJ Zinc-West Plant
997	25.73	Former NJ Zinc-West Plant
880	25.17	Former NJ Zinc-West Plant
593	24.26	Former NJ Zinc-West Plant
883	25.59	Former NJ Zinc-West Plant
164	25.02	Former NJ Zinc-West Plant
907	30.37	Former NJ Zinc-West Plant
166	28.17	Former NJ Zinc-West Plant
651	29.86	Former NJ Zinc-West Plant
915	28.95	Former NJ Zinc-West Plant
440	30.83	Former NJ Zinc-West Plant
431	29.52	Former NJ Zinc-West Plant
882	25.37	Former NJ Zinc-West Plant
873	26.51	Former NJ Zinc-West Plant
886	23.85	Former NJ Zinc-West Plant
592	25.26	Former NJ Zinc-West Plant
878	25.41	Former NJ Zinc-West Plant
Total	532.93	

Injury Log

Employee Name	Type of Injury	Sent for Medical Attention
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No

Community Air Monitoring Program (CAMP) Log

CAMP Station	Alarm Time	Corrective Action

Comments

Gross removal activities continue on soccer field south side. Stock piling activities on recharge basin begin.

Former NJ Zinc-West Plant Landfill
Material removed: 32 Loads = 843.45 Tons.

Truck Route: A

DEC personnel on site for field inspection.

Page 1 of 2

Prepared By: Robert Cardona

Enviroscience Consultants, Inc
2150 Smithtown Avenue, Ronkonkoma, NY 11779

Daily Project Log

Date: 7/30/2015

Contractor: Gramercy Group, Inc.

Project: Roberto Clemente Park 400 Broadway, Brentwood, NY, Soil Removal Project

Enviroscience Representative on Job: Robert Cardona

Weather: Sunny

Ground Conditions: Wet

No. Contractor's Personnel by Job Categories

Frank Macay, Asbestos Handler
Benjamin Reyes, Asbestos Handler

No. Enviroscience Personnel by Job Categories

Official Visitors to Job Site

Equipment on Job	No. Units	Working
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No

Materials Removed

Truck #	Weight	Destination
877	25.68	Former NJ Zinc-West Plant
124	26.26	Former NJ Zinc-West Plant
395	23.89	Former NJ Zinc-West Plant
668	26.25	Former NJ Zinc-West Plant
121	26.16	Former NJ Zinc-West Plant
579	24.68	Former NJ Zinc-West Plant
611	29.83	Former NJ Zinc-West Plant
307	31.61	Former NJ Zinc-West Plant
487	24.40	Former NJ Zinc-West Plant
345	22.49	Former NJ Zinc-West Plant
319	24.19	Former NJ Zinc-West Plant
610	25.08	Former NJ Zinc-West Plant

Total 310.52

Injury Log

Employee Name	Type of Injury	Sent for Medical Attention
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No

Community Air Monitoring Program (CAMP) Log

CAMP Station	Alarm Time	Corrective Action

Comments

Page 2 of 2

Prepared By: Robert Cardona

Enviroscience Consultants, Inc
2150 Smithtown Avenue, Ronkonkoma, NY 11779

Daily Project Log

Date: 7/31/2015

Contractor: Gramercy Group, Inc.

Project: Roberto Clemente Park 400 Broadway, Brentwood, NY, Soil Removal Project

Enviroscience Representative on Job: Robert Cardona

Weather: Sunny

Ground Conditions: Wet

No. Contractor's Personnel by Job Categories

Anthony Mazza, Asbestos Handler
Jim Gfiorgi, Driver
Mariuxi Tello, Asbestos Handler
Timothy Keher, Laborer
Debra Donnelly, Laborer
Alex Garcia, Asbestos Supervisor
Pedro Yarleque, Asbestos Handler
Frank Macay, Asbestos Handler
Benjamin Reyes, Asbestos Handler
Fabian Lemos, Asbestos Handler

No. Enviroscience Personnel by Job Categories

Robert Cardona, Site Superintendent
Kathryn Loddengaard, Environmental Scientist
Nicholas R. Johnson, Monitor
Glenn Neuschwender, Principal

Official Visitors to Job Site

Inez Birbiglia, Deputy Parks Commissioner
Eric Hofmeister, Commissioner, Dept. of Env. Control

Equipment on Job	No. Units	Working
CAT D6N bulldozer	1	<input checked="" type="radio"/> Yes <input type="radio"/> No
CAT 349F Excavator	1	<input checked="" type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No

Materials Delivered

Materials Removed

Truck #	Weight	Destination
593	25.09	Former NJ Zinc-West Plant
163	25.73	Former NJ Zinc-West Plant
997	22.57	Former NJ Zinc-West Plant
423	23.54	Former NJ Zinc-West Plant
870	25.78	Former NJ Zinc-West Plant
200	25.28	Former NJ Zinc-West Plant
883	25.15	Former NJ Zinc-West Plant
877	24.69	Former NJ Zinc-West Plant
164	25.32	Former NJ Zinc-West Plant
907	29.41	Former NJ Zinc-West Plant
166	31.37	Former NJ Zinc-West Plant
431	30.37	Former NJ Zinc-West Plant
996	30.82	Former NJ Zinc-West Plant
651	31.57	Former NJ Zinc-West Plant
915	26.40	Former NJ Zinc-West Plant
440	31.97	Former NJ Zinc-West Plant
886	23.78	Former NJ Zinc-West Plant
592	24.99	Former NJ Zinc-West Plant
873	24.89	Former NJ Zinc-West Plant
878	25.83	Former NJ Zinc-West Plant
Total	534.55	

Injury Log

Employee Name	Type of Injury	Sent for Medical Attention
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No

Community Air Monitoring Program (CAMP) Log

CAMP Station	Alarm Time	Corrective Action

Comments

Gross removal activities continue on soccer field south side. Removal activities begin on recharge basin.

Former NJ Zinc-West Plant Landfill
Material removed: 30 Loads = 764.82 Tons.

Truck Route: B

Working group meeting held on site.

Page 1 of 2

Prepared By: Robert Cardona

Enviroscience Consultants, Inc
2150 Smithtown Avenue, Ronkonkoma, NY 11779

Daily Project Log

Date: 7/31/2015

Contractor: Gramercy Group, Inc.

Project: Roberto Clemente Park 400 Broadway, Brentwood, NY, Soil Removal Project

Enviroscience Representative on Job: Robert Cardona

Weather: Sunny

Ground Conditions: Wet

No. Contractor's Personnel by Job Categories

No. Enviroscience Personnel by Job Categories

Michael Munch, Asbestos Handler
John Giarrusso, VP of Operations
Perry Barbaro, Supervisor
Joseph Buda, Safety Director
Joseph Grieci, Project Manager

Official Visitors to Job Site

Equipment on Job	No. Units	Working
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No

Materials Delivered

Materials Removed

Truck #	Weight	Destination
319	21.17	Former NJ Zinc-West Plant
610	20.93	Former NJ Zinc-West Plant
345	21.26	Former NJ Zinc-West Plant
668	22.81	Former NJ Zinc-West Plant
395	25.77	Former NJ Zinc-West Plant
579	20.96	Former NJ Zinc-West Plant
487	22.59	Former NJ Zinc-West Plant
124	25.75	Former NJ Zinc-West Plant
121	21.28	Former NJ Zinc-West Plant
307	24.51	Former NJ Zinc-West Plant
611	29.07	Former NJ Zinc-West Plant
878	-25.83	Former NJ Zinc-West Plant

Injury Log

Employee Name	Type of Injury	Sent for Medical Attention
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No

Community Air Monitoring Program (CAMP) Log

CAMP Station	Alarm Time	Corrective Action

Comments

AMV Contracting truck with plate # AS-878H returned to job site at 12:30PM to dump its 25.83 ton load due to an engine problem.

Page 2 of 2

Total 230.27

Prepared By: Robert Cardona

Enviroscience Consultants, Inc
2150 Smithtown Avenue, Ronkonkoma, NY 11779

Daily Project Log

Date: 8/3/2015

Contractor: Gramercy Group, Inc.

Project: Roberto Clemente Park 400 Broadway, Brentwood, NY, Soil Removal Project

Enviroscience Representative on Job: Robert Cardona

Weather: Sunny

Ground Conditions: Wet

No. Contractor's Personnel by Job Categories

Robert Kaires, Project Site Manager
Alex Garcia, Asbestos Supervisor
Anthony Mazza, Asbestos Handler
Mariuxi Tello, Asbestos Handler
Pedro Yarleque, Asbestos Handler
Timothy Keher, Laborer
Debra Donnelly, Laborer
Fanny Sichique, Asbestos Handler
Michael Munch, Asbestos Handler
Frank Macay, Asbestos Handler

No. Enviroscience Personnel by Job Categories

Robert Cardona, Site Superintendent
Jonathan Barone, Inspector
Christopher Ortiz, Environmental Scientist

Official Visitors to Job Site

Eric Hofmeister, Commissioner, Dept. of Env. Control
Nick Romero, DEC

Equipment on Job	No. Units	Working
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No

Materials Delivered

Materials Removed

Truck #	Weight	Destination
877	23.46	Former NJ Zinc-West Plant
163	25.23	Former NJ Zinc-West Plant
200	24.98	Former NJ Zinc-West Plant
997	24.10	Former NJ Zinc-West Plant
423	23.72	Former NJ Zinc-West Plant
593	28.42	Former NJ Zinc-West Plant
880	21.69	Former NJ Zinc-West Plant
164	23.42	Former NJ Zinc-West Plant
166	25.03	Former NJ Zinc-West Plant
907	24.00	Former NJ Zinc-West Plant
579	25.02	Former NJ Zinc-West Plant
883	24.85	Former NJ Zinc-West Plant
431	29.89	Former NJ Zinc-West Plant
996	31.83	Former NJ Zinc-West Plant
651	30.34	Former NJ Zinc-West Plant
915	28.54	Former NJ Zinc-West Plant
440	30.69	Former NJ Zinc-West Plant
886	24.20	Former NJ Zinc-West Plant
592	21.65	Former NJ Zinc-West Plant
873	22.73	Former NJ Zinc-West Plant
Total	513.79	

Injury Log

Employee Name	Type of Injury	Sent for Medical Attention
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No

Community Air Monitoring Program (CAMP) Log

CAMP Station	Alarm Time	Corrective Action
Cross	12:30	Relocation of monitor station

Comments

Gross removal activities continue on soccer field south side and recharge basin.

Former NJ Zinc-West Plant Landfill
Material removed: 31 Loads = 813.89 Tons.

Truck Route: C

DEC personnel on site for field inspection.

Page 1 of 2

Prepared By: Robert Cardona

Enviroscience Consultants, Inc
2150 Smithtown Avenue, Ronkonkoma, NY 11779

Daily Project Log

Date: 8/3/2015

Contractor: Gramercy Group, Inc.

Project: Roberto Clemente Park 400 Broadway, Brentwood, NY, Soil Removal Project

Enviroscience Representative on Job: Robert Cardona

Weather: Sunny

Ground Conditions: Wet

No. Contractor's Personnel by Job Categories

No. Enviroscience Personnel by Job Categories

Fabian Lemos, Asbestos Handler

Benjamin Reyes, Asbestos Handler

Official Visitors to Job Site

Equipment on Job No. Units Working

Equipment on Job	No. Units	Working
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No

Materials Delivered

Materials Removed

Truck # Weight Destination

879	24.40	Former NJ Zinc-West Plant
881	23.92	Former NJ Zinc-West Plant
319	25.24	Former NJ Zinc-West Plant
610	23.98	Former NJ Zinc-West Plant
668	24.91	Former NJ Zinc-West Plant
395	27.09	Former NJ Zinc-West Plant
121	27.25	Former NJ Zinc-West Plant
307	31.42	Former NJ Zinc-West Plant
487	28.78	Former NJ Zinc-West Plant
611	31.29	Former NJ Zinc-West Plant
124	31.82	Former NJ Zinc-West Plant

Total 300.1

Injury Log

Employee Name	Type of Injury	Sent for Medical Attention
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No

Community Air Monitoring Program (CAMP) Log

CAMP Station	Alarm Time	Corrective Action

Comments

CAMP crosswind station alarm set off at 12:30PM due to landscaping activities taking place too close to the monitor station.

Page 2 of 2

Prepared By: Robert Cardona

Enviroscience Consultants, Inc
2150 Smithtown Avenue, Ronkonkoma, NY 11779

Daily Project Log

Date: 8/4/2015

Contractor: Gramercy Group, Inc.

Project: Roberto Clemente Park 400 Broadway, Brentwood, NY, Soil Removal Project

Enviroscience Representative on Job: Robert Cardona

Weather: Cloudy

Ground Conditions: Wet

No. Contractor's Personnel by Job Categories

Robert Kaires, Project Site Manager
Alex Garcia, Asbestos Supervisor
Anthony Mazza, Asbestos Handler
Michael Munch, Asbestos Handler
Timothy Keher, Laborer
Debra Donnelly, Laborer
Pedro Yarleque, Asbestos Handler
Mariuxi Tello, Asbestos Handler
Fanny Sichique, Asbestos Handler
Fabian Lemos, Asbestos Handler

No. Enviroscience Personnel by Job Categories

Robert Cardona, Site Superintendent
Jonathan Barone, Inspector
Christopher Ortiz, Environmental Scientist

Official Visitors to Job Site

Inez Birbiglia, Deputy Parks Commissioner
Manoara Begum, DEC

Equipment on Job	No. Units	Working
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No

Materials Delivered

Materials Removed

Truck #	Weight	Destination
880	22.58	Former NJ Zinc-West Plant
200	25.82	Former NJ Zinc-West Plant
593	24.56	Former NJ Zinc-West Plant
423	25.11	Former NJ Zinc-West Plant
166	24.64	Former NJ Zinc-West Plant
431	19.94	Former NJ Zinc-West Plant
915	19.95	Former NJ Zinc-West Plant
164	22.11	Former NJ Zinc-West Plant
883	22.55	Former NJ Zinc-West Plant
997	22.72	Former NJ Zinc-West Plant
907	22.90	Former NJ Zinc-West Plant
440	23.96	Former NJ Zinc-West Plant
163	22.04	Former NJ Zinc-West Plant
651	22.16	Former NJ Zinc-West Plant
996	24.55	Former NJ Zinc-West Plant
877	19.56	Former NJ Zinc-West Plant
886	20.82	Former NJ Zinc-West Plant
592	21.96	Former NJ Zinc-West Plant
882	22.21	Former NJ Zinc-West Plant
881	22.28	Former NJ Zinc-West Plant
Total	452.42	

Injury Log

Employee Name	Type of Injury	Sent for Medical Attention
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No

Community Air Monitoring Program (CAMP) Log

CAMP Station	Alarm Time	Corrective Action

Comments

Gross removal activities continue on soccer field south side and recharge basin.

Former NJ Zinc-West Plant Landfill
Material removed: 33 Loads = 744.49 Tons.

Truck Route: A

DEC personnel on site for field inspection.

Page 1 of 2

Prepared By: Robert Cardona

Enviroscience Consultants, Inc
2150 Smithtown Avenue, Ronkonkoma, NY 11779

Daily Project Log

Date: 8/4/2015

Contractor: Gramercy Group, Inc.

Project: Roberto Clemente Park 400 Broadway, Brentwood, NY, Soil Removal Project

Enviroscience Representative on Job: Robert Cardona

Weather: Cloudy

Ground Conditions: Wet

No. Contractor's Personnel by Job Categories

No. Enviroscience Personnel by Job Categories

Frank Macay, Asbestos Handler

Benjamin Reyes, Asbestos Handler

Elmer Grijalva, Driver

Albert Dickson, Asbestos Supervisor

Official Visitors to Job Site

Equipment on Job

No. Units

Working

		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No

Materials Delivered

Materials Removed

Truck # Weight Destination

873	22.00	Former NJ Zinc-West Plant
872	23.66	Former NJ Zinc-West Plant
879	22.65	Former NJ Zinc-West Plant
870	21.05	Former NJ Zinc-West Plant
579	22.49	Former NJ Zinc-West Plant
121	21.33	Former NJ Zinc-West Plant
319	22.62	Former NJ Zinc-West Plant
395	22.52	Former NJ Zinc-West Plant
307	24.26	Former NJ Zinc-West Plant
124	22.76	Former NJ Zinc-West Plant
487	22.82	Former NJ Zinc-West Plant
668	22.17	Former NJ Zinc-West Plant
611	21.74	Former NJ Zinc-West Plant

Total 292.07

Injury Log

Employee Name	Type of Injury	Sent for Medical Attention
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No

Community Air Monitoring Program (CAMP) Log

CAMP Station	Alarm Time	Corrective Action

Comments

Page 2 of 2

Prepared By: Robert Cardona

Enviroscience Consultants, Inc
2150 Smithtown Avenue, Ronkonkoma, NY 11779

Daily Project Log

Date: 8/5/2015

Contractor: Gramercy Group, Inc.

Project: Roberto Clemente Park 400 Broadway, Brentwood, NY, Soil Removal Project

Enviroscience Representative on Job: Robert Cardona

Weather: Mostly Sunny

Ground Conditions: Wet

No. Contractor's Personnel by Job Categories

Robert Kaires, Project Site Manager
Alex Garcia, Asbestos Supervisor
Anthony Mazza, Asbestos Handler
Benjamin Reyes, Asbestos Handler
Michael Munch, Asbestos Handler
Mariuxi Tello, Asbestos Handler
Fabian Lemos, Asbestos Handler
Frank Macay, Asbestos Handler
Timothy Keher, Laborer
Debra Donnelly, Laborer

No. Enviroscience Personnel by Job Categories

Robert Cardona, Site Superintendent
Jonathan Barone, Inspector
Christopher Ortiz, Environmental Scientist

Official Visitors to Job Site

Inez Birbiglia, Deputy Parks Commissioner
Nick Romero, DEC

Equipment on Job No. Units Working

		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No

Materials Delivered

Materials Removed

Truck #	Weight	Destination
880	25.31	Former NJ Zinc-West Plant
163	22.52	Former NJ Zinc-West Plant
200	24.37	Former NJ Zinc-West Plant
997	24.30	Former NJ Zinc-West Plant
166	29.62	Former NJ Zinc-West Plant
907	27.68	Former NJ Zinc-West Plant
593	23.72	Former NJ Zinc-West Plant
877	25.98	Former NJ Zinc-West Plant
423	27.46	Former NJ Zinc-West Plant
431	30.70	Former NJ Zinc-West Plant
440	30.99	Former NJ Zinc-West Plant
883	22.99	Former NJ Zinc-West Plant
164	23.40	Former NJ Zinc-West Plant
996	27.32	Former NJ Zinc-West Plant
651	26.71	Former NJ Zinc-West Plant
915	25.82	Former NJ Zinc-West Plant
592	22.75	Former NJ Zinc-West Plant
882	21.89	Former NJ Zinc-West Plant
872	23.04	Former NJ Zinc-West Plant
873	21.53	Former NJ Zinc-West Plant
Total	508.1	

Injury Log

Employee Name	Type of Injury	Sent for Medical Attention
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No

Community Air Monitoring Program (CAMP) Log

CAMP Station	Alarm Time	Corrective Action

Comments

Gross removal activities continue on soccer field south side and recharge basin.

Former NJ Zinc-West Plant Landfill
Material removed: 32 Loads = 826.46 Tons.

Truck Route: B

DEC personnel on site for field inspection.

Page 1 of 2

Prepared By: Robert Cardona

Enviroscience Consultants, Inc
2150 Smithtown Avenue, Ronkonkoma, NY 11779

Daily Project Log

Date: 8/5/2015

Contractor: Gramercy Group, Inc.

Project: Roberto Clemente Park 400 Broadway, Brentwood, NY, Soil Removal Project

Enviroscience Representative on Job: Robert Cardona

Weather: Mostly Sunny

Ground Conditions: Wet

No. Contractor's Personnel by Job Categories

No. Enviroscience Personnel by Job Categories

Fanny Sichique, Asbestos Handler

Jim Rivera, Impact Environmental

Official Visitors to Job Site

Equipment on Job	No. Units	Working
------------------	-----------	---------

		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No

Materials Delivered

Materials Removed

Truck #	Weight	Destination
---------	--------	-------------

886	22.63	Former NJ Zinc-West Plant
879	23.96	Former NJ Zinc-West Plant
881	24.06	Former NJ Zinc-West Plant
124	28.19	Former NJ Zinc-West Plant
488	29.10	Former NJ Zinc-West Plant
736	25.50	Former NJ Zinc-West Plant
307	29.33	Former NJ Zinc-West Plant
611	27.56	Former NJ Zinc-West Plant
579	23.73	Former NJ Zinc-West Plant
668	28.28	Former NJ Zinc-West Plant
121	25.80	Former NJ Zinc-West Plant
622	30.22	Former NJ Zinc-West Plant

Total 318.36

Injury Log

Employee Name	Type of Injury	Sent for Medical Attention
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No

Community Air Monitoring Program (CAMP) Log

CAMP Station	Alarm Time	Corrective Action

Comments

Page 2 of 2

Prepared By: Robert Cardona

Enviroscience Consultants, Inc
2150 Smithtown Avenue, Ronkonkoma, NY 11779

Daily Project Log

Date: 8/6/2015

Contractor: Gramercy Group, Inc.

Project: Roberto Clemente Park 400 Broadway, Brentwood, NY, Soil Removal Project

Enviroscience Representative on Job: Robert Cardona

Weather: Mostly Sunny

Ground Conditions: Wet

No. Contractor's Personnel by Job Categories

Robert Kaires, Project Site Manager
Anthony Mazza, Asbestos Handler
Benjamin Reyes, Asbestos Handler
Debra Donnelly, Laborer
Timothy Keher, Laborer
Alex Garcia, Asbestos Supervisor
Fabian Lemos, Asbestos Handler
Frank Macay, Asbestos Handler
Fanny Sichique, Asbestos Handler
Mariuxi Tello, Asbestos Handler

No. Enviroscience Personnel by Job Categories

Robert Cardona, Site Superintendent
Kathryn Loddengaard, Environmental Scientist
Nicholas R. Johnson, Monitor
Greg Menegio, Senior Environmental Scientist
Brandon Vella, Environmental Scientist

Official Visitors to Job Site

Inez Birbiglia, Deputy Parks Commissioner
Eric Hofmeister, Commissioner, Dept. of Env. Control
Nick Romero, DEC
Manoara Begum, DEC

Equipment on Job	No. Units	Working
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No

Materials Delivered

Materials Removed

Truck #	Weight	Destination
997	25.61	Former NJ Zinc-West Plant
593	27.21	Former NJ Zinc-West Plant
880	21.48	Former NJ Zinc-West Plant
423	19.68	Former NJ Zinc-West Plant
166	28.17	Former NJ Zinc-West Plant
907	29.44	Former NJ Zinc-West Plant
200	21.42	Former NJ Zinc-West Plant
883	22.76	Former NJ Zinc-West Plant
163	20.66	Former NJ Zinc-West Plant
164	23.15	Former NJ Zinc-West Plant
440	25.78	Former NJ Zinc-West Plant
651	26.22	Former NJ Zinc-West Plant
431	28.92	Former NJ Zinc-West Plant
996	32.22	Former NJ Zinc-West Plant
915	27.80	Former NJ Zinc-West Plant
882	23.27	Former NJ Zinc-West Plant
872	21.52	Former NJ Zinc-West Plant
592	20.23	Former NJ Zinc-West Plant
873	20.56	Former NJ Zinc-West Plant
877	20.42	Former NJ Zinc-West Plant
Total	486.52	

Injury Log

Employee Name	Type of Injury	Sent for Medical Attention
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No

Community Air Monitoring Program (CAMP) Log

CAMP Station	Alarm Time	Corrective Action

Comments

Gross removal activities continue at recharge basin.

Former NJ Zinc-West Plant Landfill
Material removed: Loads 28 = 679.18 Tons.

Truck Route: C

DEC personnel on site for field inspection.

Page 1 of 2

Prepared By: Robert Cardona

Daily Project Log

Prepared By: Robert Cardona

Enviroscience Consultants, Inc
2150 Smithtown Avenue, Ronkonkoma, NY 11779

Daily Project Log

Date: 8/7/2015

Contractor: Gramercy Group, Inc.

Project: Roberto Clemente Park 400 Broadway, Brentwood, NY, Soil Removal Project

Enviroscience Representative on Job: Robert Cardona

Weather: Mostly Sunny

Ground Conditions: Wet

No. Contractor's Personnel by Job Categories

No. Enviroscience Personnel by Job Categories

Robert Kaires, Project Site Manager
Michael Munch, Asbestos Handler
Debra Donnelly, Laborer
Timothy Keher, Laborer
Alex Garcia, Asbestos Supervisor
Fabian Lemos, Asbestos Handler
Frank Macay, Asbestos Handler
Fanny Sichique, Asbestos Handler
Mariuxi Tello, Asbestos Handler
Pedro Yarleque, Asbestos Handler

Robert Cardona, Site Superintendent
Kathryn Loddengaard, Environmental Scientist
Nicholas Johnson, Inspector
Greg Menegio, Senior Environmental Scientist

Official Visitors to Job Site

Eric Hofmeister, Commissioner, Dept. of Env. Control
Inez Birbiglia, Deputy Parks Commissioner

Equipment on Job	No. Units	Working
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No

Materials Delivered

Materials Removed

Truck #	Weight	Destination
163	24.46	Former NJ Zinc-West Plant
880	26.17	Former NJ Zinc-West Plant
200	24.45	Former NJ Zinc-West Plant
870	25.24	Former NJ Zinc-West Plant
997	25.53	Former NJ Zinc-West Plant
423	23.24	Former NJ Zinc-West Plant
593	22.74	Former NJ Zinc-West Plant
166	28.74	Former NJ Zinc-West Plant
907	31.55	Former NJ Zinc-West Plant
877	21.22	Former NJ Zinc-West Plant
883	22.21	Former NJ Zinc-West Plant
164	23.61	Former NJ Zinc-West Plant
882	20.48	Former NJ Zinc-West Plant
592	22.11	Former NJ Zinc-West Plant
431	29.72	Former NJ Zinc-West Plant
440	31.10	Former NJ Zinc-West Plant
651	29.09	Former NJ Zinc-West Plant
915	26.15	Former NJ Zinc-West Plant
996	30.80	Former NJ Zinc-West Plant
872	24.02	Former NJ Zinc-West Plant

Total 512.63

Injury Log

Employee Name	Type of Injury	Sent for Medical Attention
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No

Community Air Monitoring Program (CAMP) Log

CAMP Station	Alarm Time	Corrective Action

Comments

Gross removal activities continue at recharge basin.

Former NJ Zinc-West Plant Landfill
Material removed: Loads 35 = 912.94 Tons.

Truck Route: A

Working group meeting held on site.

Page 1 of 2

Prepared By: Robert Cardona

Enviroscience Consultants, Inc
2150 Smithtown Avenue, Ronkonkoma, NY 11779

Daily Project Log

Date: 8/7/2015

Contractor: Gramercy Group, Inc.

Project: Roberto Clemente Park 400 Broadway, Brentwood, NY, Soil Removal Project

Enviroscience Representative on Job: Robert Cardona

Weather: Mostly Sunny

Ground Conditions: Wet

No. Contractor's Personnel by Job Categories

No. Enviroscience Personnel by Job Categories

Perry Barbaro, Supervisor
Joseph Grieci, Project Manager
John Giarrusso, VP of Operations

Official Visitors to Job Site

Equipment on Job	No. Units	Working
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No

Materials Delivered

Materials Removed

Truck #	Weight	Destination
886	23.27	Former NJ Zinc-West Plant
873	23.16	Former NJ Zinc-West Plant
879	25.95	Former NJ Zinc-West Plant
579	22.58	Former NJ Zinc-West Plant
307	25.75	Former NJ Zinc-West Plant
487	26.96	Former NJ Zinc-West Plant
611	27.93	Former NJ Zinc-West Plant
488	31.57	Former NJ Zinc-West Plant
121	28.59	Former NJ Zinc-West Plant
319	26.17	Former NJ Zinc-West Plant
610	25.76	Former NJ Zinc-West Plant
668	25.97	Former NJ Zinc-West Plant
622	27.76	Former NJ Zinc-West Plant
124	29.67	Former NJ Zinc-West Plant
736	29.22	Former NJ Zinc-West Plant

Injury Log

Employee Name	Type of Injury	Sent for Medical Attention
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No

Community Air Monitoring Program (CAMP) Log

CAMP Station	Alarm Time	Corrective Action

Comments

Page 2 of 2

Total 400.31

Prepared By: Robert Cardona

Enviroscience Consultants, Inc
2150 Smithtown Avenue, Ronkonkoma, NY 11779

Daily Project Log

Date: 8/10/2015

Contractor: Gramercy Group, Inc.

Project: Roberto Clemente Park 400 Broadway, Brentwood, NY, Soil Removal Project

Enviroscience Representative on Job: Robert Cardona

Weather: Partly Sunny

Ground Conditions: Wet

No. Contractor's Personnel by Job Categories

No. Enviroscience Personnel by Job Categories

Robert Kaires, Project Site Manager
Debra Donnelly, Laborer
Timothy Keher, Laborer
Elmer Grijalva, Driver
Alex Garcia, Asbestos Supervisor
Mariuxi Tello, Asbestos Handler
Michael Munch, Asbestos Handler
Pedro Yarleque, Asbestos Handler
Frank Macay, Asbestos Handler
Christian A. Guale, Asbestos Handler

Robert Cardona, Site Superintendent
Christopher Ortiz, Environmental Scientist
Jonathan Barone, Inspector
Glenn Neuschwender, Principal

Official Visitors to Job Site

Inez Birbiglia, Deputy Parks Commissioner
Eric Hofmeister, Commissioner, Dept. of Env. Control
Nick Romero, DEC

Equipment on Job	No. Units	Working
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No

Materials Delivered

Materials Removed

Truck #	Weight	Destination
440	29.07	Former NJ Zinc-West Plant
431	28.87	Former NJ Zinc-West Plant
651	28.58	Former NJ Zinc-West Plant
870	26.05	Former NJ Zinc-West Plant
907	30.10	Former NJ Zinc-West Plant
166	29.85	Former NJ Zinc-West Plant
882	22.72	Former NJ Zinc-West Plant
163	23.68	Former NJ Zinc-West Plant
200	23.36	Former NJ Zinc-West Plant
880	22.97	Former NJ Zinc-West Plant
593	23.10	Former NJ Zinc-West Plant
997	23.72	Former NJ Zinc-West Plant
423	24.19	Former NJ Zinc-West Plant
996	29.13	Former NJ Zinc-West Plant
915	25.54	Former NJ Zinc-West Plant
164	23.96	Former NJ Zinc-West Plant
877	22.76	Former NJ Zinc-West Plant
592	22.56	Former NJ Zinc-West Plant
872	22.75	Former NJ Zinc-West Plant
879	21.25	Former NJ Zinc-West Plant
Total	504.21	

Injury Log

Employee Name	Type of Injury	Sent for Medical Attention
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No

Community Air Monitoring Program (CAMP) Log

CAMP Station	Alarm Time	Corrective Action

Comments

Gross removal activities continue at recharge basin.

Former NJ Zinc-West Plant Landfill
Material removed: 32 Loads = 822.42 Tons.

Truck Route: B

DEC personnel on site for field inspection.

Page 1 of 2

Prepared By: Robert Cardona

Enviroscience Consultants, Inc
2150 Smithtown Avenue, Ronkonkoma, NY 11779

Daily Project Log

Date: 8/10/2015

Contractor: Gramercy Group, Inc.

Project: Roberto Clemente Park 400 Broadway, Brentwood, NY, Soil Removal Project

Enviroscience Representative on Job: Robert Cardona

Weather: Partly Sunny

Ground Conditions: Wet

No. Contractor's Personnel by Job Categories

No. Enviroscience Personnel by Job Categories

Official Visitors to Job Site

Equipment on Job **No. Units** **Working**

		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No

Materials Delivered

Materials Removed

Truck # **Weight** **Destination**

886	23.23	Former NJ Zinc-West Plant
873	23.85	Former NJ Zinc-West Plant
319	21.95	Former NJ Zinc-West Plant
307	29.97	Former NJ Zinc-West Plant
345	26.67	Former NJ Zinc-West Plant
622	25.41	Former NJ Zinc-West Plant
579	29.12	Former NJ Zinc-West Plant
121	26.79	Former NJ Zinc-West Plant
124	28.33	Former NJ Zinc-West Plant
610	26.81	Former NJ Zinc-West Plant
488	29.07	Former NJ Zinc-West Plant
736	27.01	Former NJ Zinc-West Plant

Total 318.21

Injury Log

Employee Name **Type of Injury** **Sent for Medical Attention**

		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No

Community Air Monitoring Program (CAMP) Log

CAMP Station **Alarm Time** **Corrective Action**

Comments

Page 2 of 2

Prepared By: Robert Cardona

Enviroscience Consultants, Inc
2150 Smithtown Avenue, Ronkonkoma, NY 11779

Daily Project Log

Date: 8/11/2015

Contractor: Gramercy Group, Inc.

Project: Roberto Clemente Park 400 Broadway, Brentwood, NY, Soil Removal Project

Enviroscience Representative on Job: Robert Cardona

Weather: Rain

Ground Conditions: Wet

No. Contractor's Personnel by Job Categories

No. Enviroscience Personnel by Job Categories

Robert Kaires, Project Site Manager
Bruce A. Moshier, Asbestos Handler
Michael Munch, Asbestos Handler
Alex Garcia, Asbestos Supervisor
Fabian Lemos, Asbestos Handler
Mariuxi Tello, Asbestos Handler
Pedro Yarleque, Asbestos Handler
Timothy Keher, Laborer
Debra Donnelly, Laborer
Frank Macay, Asbestos Handler

Robert Cardona, Site Superintendent
Jonathan Barone, Inspector
Christopher Ortiz, Environmental Scientist

Official Visitors to Job Site

Eric Hofmeister, Commissioner, Dept. of Env. Control

<u>Equipment on Job</u>	<u>No. Units</u>	<u>Working</u>
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No

Materials Delivered

Materials Removed

<u>Truck #</u>	<u>Weight</u>	<u>Destination</u>
622	29.04	Former NJ Zinc-West Plant
877	21.15	Former NJ Zinc-West Plant
996	29.02	Former NJ Zinc-West Plant
915	26.03	Former NJ Zinc-West Plant
651	26.89	Former NJ Zinc-West Plant
440	28.56	Former NJ Zinc-West Plant
431	28.36	Former NJ Zinc-West Plant
164	24.10	Former NJ Zinc-West Plant
883	24.63	Former NJ Zinc-West Plant
907	31.43	Former NJ Zinc-West Plant
592	22.07	Former NJ Zinc-West Plant
166	26.24	Former NJ Zinc-West Plant
872	22.75	Former NJ Zinc-West Plant
163	23.86	Former NJ Zinc-West Plant
423	24.28	Former NJ Zinc-West Plant
880	24.20	Former NJ Zinc-West Plant
593	22.85	Former NJ Zinc-West Plant
997	23.67	Former NJ Zinc-West Plant
879	20.61	Former NJ Zinc-West Plant
200	22.90	Former NJ Zinc-West Plant
Total	502.64	

Injury Log

<u>Employee Name</u>	<u>Type of Injury</u>	<u>Sent for Medical Attention</u>
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No

Community Air Monitoring Program (CAMP) Log

<u>CAMP Station</u>	<u>Alarm Time</u>	<u>Corrective Action</u>

Comments

Gross removal activities continue at recharge basin.

Former NJ Zinc-West Plant Landfill
Material removed: 26 Loads = 655.71 Tons.

Truck Route: C

No CAMP monitoring activities took place during the day due to raining conditions.

Page 1 of 2

Prepared By: Robert Cardona

Daily Project Log

Prepared By: Robert Cardona

Enviroscience Consultants, Inc
2150 Smithtown Avenue, Ronkonkoma, NY 11779

Daily Project Log

Date: 8/12/2015

Contractor: Gramercy Group, Inc.

Project: Roberto Clemente Park 400 Broadway, Brentwood, NY, Soil Removal Project

Enviroscience Representative on Job: Robert Cardona

Weather: Mostly Sunny

Ground Conditions: Wet

No. Contractor's Personnel by Job Categories

Robert Kaires, Project Site Manager
Anthony Mazza, Asbestos Handler
Bruce A. Moshier, Asbestos Handler
Timothy Keher, Laborer
Debra Donnelly, Laborer
Elmer Grijalva, Driver
Alex Garcia, Asbestos Supervisor
Frank Macay, Asbestos Handler
Fabian Lemos, Asbestos Handler
Mariuxi Tello, Asbestos Handler

No. Enviroscience Personnel by Job Categories

Robert Cardona, Site Superintendent
Jonathan Barone, Inspector
Christopher Ortiz, Environmental Scientist

Official Visitors to Job Site

Inez Birbiglia, Deputy Parks Commissioner
Eric Hofmeister, Commissioner, Dept. of Env. Control
Nick Romero, DEC

Equipment on Job	No. Units	Working
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No

Materials Delivered

Materials Removed

Truck #	Weight	Destination
200	27.26	Former NJ Zinc-West Plant
997	24.02	Former NJ Zinc-West Plant
423	18.79	Former NJ Zinc-West Plant
872	20.32	Former NJ Zinc-West Plant
882	30.19	Former NJ Zinc-West Plant
907	31.73	Former NJ Zinc-West Plant
166	33.40	Former NJ Zinc-West Plant
163	25.29	Former NJ Zinc-West Plant
880	26.23	Former NJ Zinc-West Plant
883	22.37	Former NJ Zinc-West Plant
593	23.14	Former NJ Zinc-West Plant
870	23.52	Former NJ Zinc-West Plant
164	23.32	Former NJ Zinc-West Plant
440	28.88	Former NJ Zinc-West Plant
651	28.32	Former NJ Zinc-West Plant
431	28.23	Former NJ Zinc-West Plant
592	20.81	Former NJ Zinc-West Plant
877	20.08	Former NJ Zinc-West Plant
886	21.31	Former NJ Zinc-West Plant
879	22.14	Former NJ Zinc-West Plant
Total	499.35	

Injury Log

Employee Name	Type of Injury	Sent for Medical Attention
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No

Community Air Monitoring Program (CAMP) Log

CAMP Station	Alarm Time	Corrective Action

Comments

Gross removal activities continue at recharge basin.

Former NJ Zinc-West Plant Landfill
 Material removed: 21 Loads = 521.11 Tons.

Truck Route: A

DEC personnel on site for field inspection.

Page 1 of 2

Prepared By: Robert Cardona

Daily Project Log

Prepared By: Robert Cardona

Enviroscience Consultants, Inc
2150 Smithtown Avenue, Ronkonkoma, NY 11779

Daily Project Log

Date: 8/13/2015

Contractor: Gramercy Group, Inc.

Project: Roberto Clemente Park 400 Broadway, Brentwood, NY, Soil Removal Project

Enviroscience Representative on Job: Robert Cardona

Weather: Sunny

Ground Conditions: Wet

No. Contractor's Personnel by Job Categories

Robert Kaires, Project Site Manager
Jim Gfiorgi, Driver
Timothy Keher, Laborer
Alex Garcia, Asbestos Supervisor
Anthony Mazza, Asbestos Handler
Fabian Lemos, Asbestos Handler
Frank Macay, Asbestos Handler
Mariuxi Tello, Asbestos Handler
Pedro Yarleque, Asbestos Handler
Elmer Grijalva, Driver

No. Enviroscience Personnel by Job Categories

Robert Cardona, Site Superintendent
Jonathan Barone, Inspector
Christopher Ortiz, Environmental Scientist
Glenn Neuschwender, Principal

Official Visitors to Job Site

Inez Birbiglia, Deputy Parks Commissioner
Eric Hofmeister, Commissioner, Dept. of Env. Control

<u>Equipment on Job</u>	<u>No. Units</u>	<u>Working</u>
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No

<u>Materials Delivered</u>

Materials Removed

<u>Truck #</u>	<u>Weight</u>	<u>Destination</u>
423	23.05	Former NJ Zinc-West Plant
200	21.84	Former NJ Zinc-West Plant
163	21.14	Former NJ Zinc-West Plant
997	21.66	Former NJ Zinc-West Plant
593	22.92	Former NJ Zinc-West Plant
883	23.12	Former NJ Zinc-West Plant
164	23.78	Former NJ Zinc-West Plant
873	21.94	Former NJ Zinc-West Plant
592	21.81	Former NJ Zinc-West Plant
886	19.95	Former NJ Zinc-West Plant

Total 221.21

Injury Log

<u>Employee Name</u>	<u>Type of Injury</u>	<u>Sent for Medical Attention</u>
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No

Community Air Monitoring Program (CAMP) Log

<u>CAMP Station</u>	<u>Alarm Time</u>	<u>Corrective Action</u>

Comments

Gross removal activities continue at recharge basin.

Former NJ Zinc-West Plant Landfill

Material removed: Loads 10 = 221.21 Tons.

Truck Route: B

Prepared By: Robert Cardona

Date: 8/14/2015

Prepared By: Robert Cardona

Date: 8/17/2015

Prepared By: Robert Cardona

Enviroscience Consultants, Inc
2150 Smithtown Avenue, Ronkonkoma, NY 11779

Daily Project Log

Date: **8/18/2015**

Contractor: Gramercy Group, Inc.

Project: Roberto Clemente Park 400 Broadway, Brentwood, NY, Soil Removal Project

Enviroscience Representative on Job: Robert Cardona

Weather: Cloudy

Ground Conditions: Wet

No. Contractor's Personnel by Job Categories

Robert Kaires, Project Site Manager
Anthony Mazza, Asbestos Handler
Alex Garcia, Asbestos Supervisor
Fabian Lemos, Asbestos Handler
Frank Macay, Asbestos Handler
Mariuxi Tello, Asbestos Handler

No. Enviroscience Personnel by Job Categories

Robert Cardona, Site Superintendent
Jonathan Barone, Inspector
Christopher Ortiz, Environmental Scientist
Brandon Vella, Environmental Scientist

Official Visitors to Job Site

Inez Birbiglia, Deputy Parks Commissioner
Nick Romero, DEC

Equipment on Job	No. Units	Working
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No

Materials Delivered

Materials Removed

Truck #	Weight	Destination
880	22.05	Former NJ Zinc-West Plant
200	18.87	Former NJ Zinc-West Plant
423	24.77	Former NJ Zinc-West Plant
166	27.57	Former NJ Zinc-West Plant
907	27.08	Former NJ Zinc-West Plant
915	25.84	Former NJ Zinc-West Plant
164	23.78	Former NJ Zinc-West Plant
997	22.74	Former NJ Zinc-West Plant
593	24.84	Former NJ Zinc-West Plant
883	22.45	Former NJ Zinc-West Plant
877	21.11	Former NJ Zinc-West Plant
651	26.95	Former NJ Zinc-West Plant
431	28.62	Former NJ Zinc-West Plant
996	29.66	Former NJ Zinc-West Plant
163	23.18	Former NJ Zinc-West Plant
592	24.75	Former NJ Zinc-West Plant
873	23.12	Former NJ Zinc-West Plant
879	26.73	Former NJ Zinc-West Plant
886	23.49	Former NJ Zinc-West Plant
872	25.62	Former NJ Zinc-West Plant
Total	493.22	

Injury Log

Employee Name	Type of Injury	Sent for Medical Attention
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No

Community Air Monitoring Program (CAMP) Log

CAMP Station	Alarm Time	Corrective Action

Comments

Gross removal activities continue on the south side of the soccer field.

Former NJ Zinc-West Plant Landfill
Material removed: 20 Loads = 493.22 Tons.

DEC personnel on site for field inspection.

Truck Route: B

Prepared By: Robert Cardona

Enviroscience Consultants, Inc
2150 Smithtown Avenue, Ronkonkoma, NY 11779

Daily Project Log

Date: 8/19/2015

Contractor: Gramercy Group, Inc.

Project: Roberto Clemente Park 400 Broadway, Brentwood, NY, Soil Removal Project

Enviroscience Representative on Job: Robert Cardona

Weather: Partly Sunny

Ground Conditions: Wet

No. Contractor's Personnel by Job Categories

No. Enviroscience Personnel by Job Categories

Robert Kaires, Project Site Manager
Anthony Mazza, Asbestos Handler
Alex Garcia, Asbestos Supervisor
Fabian Lemos, Asbestos Handler
Frank Macay, Asbestos Handler
Mariuxi Tello, Asbestos Handler
Timothy Keher, Laborer
Albert Dickson, Asbestos Supervisor

Robert Cardona, Site Superintendent
Jonathan Barone, Inspector
Kathryn Loddengaard, Environmental Scientist

Official Visitors to Job Site

Eric Hofmeister, Commissioner, Dept. of Env. Control
Inez Birbiglia, Deputy Parks Commissioner

<u>Equipment on Job</u>	<u>No. Units</u>	<u>Working</u>
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No

<u>Materials Delivered</u>

Materials Removed

<u>Truck #</u>	<u>Weight</u>	<u>Destination</u>
883	24.98	Former NJ Zinc-West Plant
997	25.12	Former NJ Zinc-West Plant
164	25.55	Former NJ Zinc-West Plant
200	23.71	Former NJ Zinc-West Plant
163	24.30	Former NJ Zinc-West Plant
880	24.19	Former NJ Zinc-West Plant
423	22.15	Former NJ Zinc-West Plant
872	25.31	Former NJ Zinc-West Plant
440	30.14	Former NJ Zinc-West Plant
877	22.33	Former NJ Zinc-West Plant
592	22.12	Former NJ Zinc-West Plant
873	20.74	Former NJ Zinc-West Plant
879	22.20	Former NJ Zinc-West Plant
593	22.87	Former NJ Zinc-West Plant

Injury Log

<u>Employee Name</u>	<u>Type of Injury</u>	<u>Sent for Medical Attention</u>
		<input type="radio"/> Yes <input type="radio"/> No
		<input type="radio"/> Yes <input type="radio"/> No

Community Air Monitoring Program (CAMP) Log

<u>CAMP Station</u>	<u>Alarm Time</u>	<u>Corrective Action</u>

Comments

Gross removal activities continue on the south side of the soccer field.

Former NJ Zinc-West Plant Landfill
Material removed: 14 Loads = 335.71 Tons.

Truck Route: C

Total 335.71

Prepared By: Robert Cardona